


MPWSP Anticipated Schedule



SWRCB Current CDO Deadline
Dec. 31, 2016

EIR & EIS / CPCN / CDP



On March 10, 2016, CPUC released EIR/EIS schedule changes which are reflected in this schedule.

This schedule is based on our best estimate as of 3/21/2016.

Test Slant Well



Source Wells - Drilling



Source Wells - Civil Work




Conveyance Facilities - (Pipelines / Tanks / Pump Stations)



ASR Wells 5 & 6



Desal Plant



Note: The schedule is based on the information and assumptions available at time of update and is accurate to +/-6 months.